

4. 2007-2011 TIP PROJECT UPDATES

Introduction

The Central Minnesota Area Transportation Partnership (ATP) requires the St. Cloud Area Planning Organization (APO) to submit annual updates for projects programmed in the TIP. The annual project updates allows the District (3) State-Aid Engineer to assess project costs and project development status for federally funded projects. The project updates also allows the APO Technical Advisory Committee (TAC) to meet and discuss at the beginning of every year, the status of currently programmed federal projects within the APO Area.

These status reports (i.e. project updates) are intended to encourage early initiation of project development work, so unforeseen issues can be addressed without delaying project implementation. If unavoidable delays occur, project status reports provide a mechanism for the implementing agency to communicate project issues and associated delays directly to the APO, Mn/DOT and any potentially affected local units of government.

The following pages include a 2007-2011 TIP project status table for federally (FHWA) programmed projects and corresponding memorandum sent to APO TAC members at the beginning of 2007.



Saint Cloud
Area Planning Organization

1040 County Road 4, St. Cloud, MN 56303-0643

(320) 252-7568 • (320) 252-6557 (FAX) • E-mail: admin@stcloudapo.org • www.stcloudapo.org

January 11, 2007

MEMORANDUM

TO: Mitch Anderson, Stearns County
Mike Nelson, City of Sartell (Bonestroo)
Steve Foss, City of St. Cloud
Steve Voss, Mn/DOT District 3
Tom Cruikshank, St. Cloud Metrobus
Tracy Ekola, City of St. Joseph (SEH)
Terry Wotzka, City of Waite Park, City of Sauk Rapids (SEH)

FROM: Kirby Becker

SUBJECT: February 6th TAC Meeting: APO Federal Project Status Reports

As you are aware, the Central Minnesota Area Transportation Partnership (ATP) has asked that annual updates be provided to each ATP region (APO, 7w, 5 and 7e) and the District 3 State-Aid Engineer regarding the cost and project development status of programmed federal projects. These status reports are intended to encourage early initiation of project development work, so unforeseen issues can be addressed without delaying project implementation. If unavoidable delays occur, project status reports provide a mechanism for the implementing agency to communicate project issues and associated delays directly to the APO, Mn/DOT and any potentially affected local units of government. The District 3 State-Aid Engineer will review APO project updates and make necessary program adjustments to the Area Transportation Improvement Program (ATIP) on a case-by-case basis.

The St. Cloud Area Planning Organization (APO) Technical Advisory Committee (TAC) will discuss the status of currently programmed federal projects within the APO Area on Tuesday, February 6th.

A list of the APO's currently programmed federal transportation projects from 2007-2011 is attached. Please review the table and complete one status report form (also attached) for each of your jurisdiction's projects to share with the TAC. The APO will forward your information to the District 3 State-Aid Engineer.

Should you have any questions, please contact me. Thank you.

CC: Kelvin Howieson, Mn/DOT District 3 State-Aid Engineer

Representing the Following Jurisdictions

Benton County • Haven Township • LeSauk Township • St. Augusta • St. Cloud • St. Joseph
St. Joseph Township • Sartell • Sauk Rapids • Sherburne County • Stearns County • Waite Park

**ST. CLOUD AREA PLANNING ORGANIZATION
2007-2011 FHWA PROGRAMMED PROJECT UPDATES**

Project Number	Implementing Agency	Facility or Route	Project Description	Year in 2007-2011 TIP	Year in 2008-2011 TIP	Project Development Update	Comments
TRS-0048-07T	St. Cloud Metro Bus	Fixed Route Transit Service	Purchase and recondition 1 large bus (Class 600)	2007	n/a	n/a	On Schedule
73-737-01	County of Stearns	CR 137	Expand roadway from a 2 to 4 lane undivided section including curb, gutter and storm sewer from CR 135 (2nd Ave.) to CR 74. Also install signal at Stearns CR 74.	2007	2008	Federal money (\$) transferred to FY08' Sauk Rapids Bridge project.	Federal Money Transferred
191-030-03AC1, 2, & 3 73-030-01AC1, 2, & 3 191-080-04 (& AC1, 2, & 3) 73-601-47 (& AC1, 2, & 3)	County of Stearns	Sauk Rapids Bridge	Acquire parcels 1, 7, 8, 18, 38 and 39 for the Sauk Rapids Bridge replacement. Right-of-way and construction for Sauk Rapids Bridge approach work.	2007-10	2007-10	Project Development Complete.	On Schedule
221-101-02	City of St. Cloud	44th Ave/ Waite Ave. (MSAS 101)	Construct new alignment 4-lane divided roadway from 8th street North to Waite Avenue including sidewalk, bike path, curb, gutter, storm sewer, traffic signals, railroad signals, and railroad relocation.	2007	2008	Project Development Complete. Acquiring ROW with approval February 2007. Mid-summer 2007 letting.	On Schedule
7305-114	MnDOT District 3	TH 23	0.5 miles East of RR Crossing in Waite Park to SB TH 15, mill and overlay (ELLA).	2007	n/a	Project Development Complete.	Complete
162-101-11	City of St. Cloud	University Drive (MSAS 101)	Conduct scoping and prepare Environmental Assessment for expansion of the University Drive corridor, extending from 5th Avenue South to TH 10, including the University Bridge in the City of St. Cloud.	2008	2008	Project Development will be initiated end of summer/beginning of fall 2007.	On Schedule
73-738-02	County of Stearns	Sauk River Crossing	Conduct scoping and prepare Environmental Assessment for a proposed new Sauk River crossing somewhere between 10th Avenue and 28th Avenue in the cities of Waite Park and St. Cloud.	2007	2009	Deferral of project to FY 2009. Project Development will be initiated in FY2009.	On Schedule
7303-45	MnDOT District 3	TH 15	TH 55 Kimball to beginning 4-lane near I-94, mill and overlay and shoulder paving.	2008	2008	Letting March 27, 2007. Award and start project July 1, 2007.	On Schedule
7303-46	MnDOT District 3	TH 15	Intersection revision and signal at Stearns CSAH 47/CR 136 South of Luxemburg.	2008	2008	Letting March 28, 2008.	On Schedule
73-684-02	County of Stearns	Southwest Beltway Road	Prepare a Tier 1 Environmental Impact Statement and file an Official Map for a proposed new alignment roadway south and west of the City of Waite Park, extending from west of TH 15 and 33rd Street South to Stearns CSAH 4/ CSAH 133.	2008	2008	Project Development Underway.	On Schedule
191-080-06	County of Benton	Benton Drive Extension	Conduct scoping, prepare Environmental Assessment and file an Official Map for a proposed new alignment extension of Benton Drive, from TH 10 to Benton CSAH 1.	2008	2008	Project Development will be initiated in FY2008.	On Schedule
0501-26	MnDOT District 3	TH 10	Watab to 0.2 MI. W of RR crossing in St. Cloud (EBL & WBL), diamond grind	2008	2010	Moved to 2010 - Letting May 22, 2009.	On Schedule
0505-24	MnDOT District 3	TH 95	TH 23 to 4.4 MI. W. of TH 47 E. of Princeton, mill and overlay, including shoulder paving	2008	2008	Letting April, 27, 2007.	On Schedule
73-604-25 73-596-06	County of Stearns	Stearns CR 134/ CSAH 138/ CSAH 4	Realign Stearns CR 134 to connect to CSAH 138 with a 4 lane divided urban section from West Oaks Drive to south of Knights of Columbus Park, expand Stearns CSAH 4 to 6 lanes from Stearns CR 134 to CSAH 138.	2009-11	2009-11	Project Development Complete.	On Schedule
162-101-10	City of St. Cloud	University Bridge (MSAS 101)	Expand the University Bridge to 4 lanes, including approaches, from 5th Avenue South to Kilian Blvd.	2009	2009	Project Development be initiated end of summer/beginning of fall 2007.	On Schedule
0501-27	MnDOT District 3	TH 10	Benton Drive in Sauk Rapids to TH 24, reconstruct, unbonded concrete overlay, bituminous overly including shoulder paving.	2009	2010	Project Development Underway. Letting July 31, 2009.	On Schedule
7380-224	MnDOT District 3	I -94	Install median cable guard rail from Albany to TH 15 near St. Cloud - partially outside APO	2009	2009	Project Development Underway. Letting July 25, 2008.	On Schedule
7303-47	MnDOT District 3	TH 15	TH 23 EB Division to end 4-lanes S of I-94, mill & overlay including shoulder paving	2009	2009	Project Development Underway. Letting February 29, 2008.	On Schedule
7306-93 (& AC)	MnDOT District 3	TH 23	Reconstruct from Washington Memorial Drive to Desoto Bridge in St. Cloud, including Lake George Bridge.	2009-10	2009-10	Project Development Underway. Letting December 19, 2008.	On Schedule
0503-75 (& AC)	MnDOT District 3	TH 23	JCT TH 95 E of St. Cloud to JCT TH 25 in Foley, construct 4 lane - partially outside APO.	2010-11	2011-12	Moved to 2011-12.	On Schedule
0501-28	MnDOT District 3	TH 10	15th Avenue in St. Cloud to JCT 25 in Becker, bituminous overlay including shoulder paving - partially outside APO.	2010	2011	Moved to 2011 - Letting January 22, 2010.	On Schedule
0503-77	MnDOT District 3	TH 23	East end of Desoto Bridge to 0.8 MI E to JCT TH 10 in St. Cloud, reconstruct.	2010	2010	Letting February 27, 2009.	On Schedule
162-090-05	City of St. Cloud	Beaver Island Trail	Beaver Island Trail extension from the St. Cloud Civic Center to Hester Park along the Mississippi River in the City of St. Cloud.	2011	2011	Project Development Underway.	On Schedule
221-108-03	City of Waite Park	28th Avenue South	Construct new alignment 4 lane roadway along 28th Avenue from TH 23 to Stearns CR 137, including sidewalk, curb, gutter, storm sewer and traffic signals and realignment of Stearns CR 137	2011	2011	Project Development Underway.	On Schedule

St. Cloud Metropolitan Area

2006 & 2007 Programmed FHWA (Funded) Projects: Original Amount Programmed, Amount Obligated, & Amount Unobligated

State Project Number	Program Fiscal Year	Implementing Agency	Facility or Route	Project Description	Federal Formula \$	Federal HPP \$	State \$	Local \$	Federal Formula A/C	Federal HPP A/C	Total \$	Original Amount Programmed	Amount Obligated	Amount Unobligated
TRS-0048-06T	2006	St. Cloud MTC	Fixed Route Transit Service	Purchase 2 Large Buses (Class 700)	\$180,000	\$0	\$45,000	\$0	\$0	\$225,000	\$450,000	\$180,000	\$180,000	\$0
73-737-01	2006	County of Stearns	CR 137	Expand roadway from a 2 to 4 lane undivided section including curb, gutter and storm sewer from CR 135 (2nd Ave.) to CR 74. Also install signal at CR 74 (0.8 miles)	\$644,215	\$0	\$256,785	\$0	\$0	\$901,000	\$1,802,000	\$644,215	\$644,215	\$0
162-128-16	2006	City of St. Cloud	East St. Germain (MSAS 128)	Remove parking to accommodate roadway expansion from 2 to 4 lane undivided section from the Veterans' Bridge to TH 10 (.75 miles)	\$1,018,428	\$0	\$405,947	\$0	\$0	\$1,424,375	\$2,848,750	\$1,018,428	\$1,018,428	\$0
7380-217	2006	MnDOT District 3	I-94	Install median cable guardrail at various locations in Wright and Stearns Counties	\$882,000	\$98,000	\$0	\$0	\$0	\$980,000	\$1,960,000	\$980,000	\$980,000	\$0
TRS-0048-07T	2007	St. Cloud Metro Bus	Fixed Route Transit Service	Purchase and recondition 1 large bus (Class 600)	\$92,000	\$0	\$0	\$23,000	\$0	\$0	\$115,000	\$92,000	\$92,000	\$0
73-737-01	2007	County of Stearns	CR 137	Expand roadway from a 2 to 4 lane undivided section including curb, gutter and storm sewer from CR 135 (2nd Ave.) to CR 74. Also install signal at Stearns CR 74 (0.8 miles).	\$644,215	\$0	\$0	\$256,785	\$0	\$0	\$901,000	\$644,215	\$644,215	\$0
191-030-03AC1 73-030-01AC1	2007	County of Stearns	Sauk Rapids Bridge	Acquire parcels 1, 7, 8, 18, 38 and 39 for the Sauk Rapids Bridge replacement. (FY 2006 A/C Payback)	\$472,190	\$816,000	\$0	\$0	\$0	\$0	\$1,288,190	\$1,288,190	\$1,288,190	\$0
191-080-04 73-601-47	2007	County of Stearns	Sauk Rapids Bridge	Right-of-way and construction for Sauk Rapids Bridge approach work.	\$0	\$0	\$0	\$722,109	\$2,527,810	\$360,627	\$3,610,546	\$0	\$0	\$0
221-101-02	2007	City of Waite Park	44th Ave/ Waite Ave. (MSAS 101)	Construct new alignment 4-lane divided roadway from 8th street North to Waite Avenue including sidewalk, bike path, curb, gutter, storm sewer, traffic signals, railroad signals, and railroad relocation (1.3 miles).	\$2,600,000	\$0	\$0	\$1,176,780	\$0	\$0	\$3,776,780	\$2,600,000	\$2,600,000	\$0
7305-114	2007	MnDOT District 3	TH 23	0.5 miles East of RR Crossing in Waite Park to SB TH 15, mill and overlay (ELLA) (1.2 miles).	\$840,000	\$0	\$210,000	\$0	\$0	\$0	\$1,050,000	\$840,000	\$840,000	\$0
162-101-11	2007	City of St. Cloud	University Drive (MSAS 101)	Conduct scoping and prepare Environmental Assessment for expansion of the University Drive corridor, extending from 5th Avenue South to TH 10, including the University Bridge in the City of St. Cloud (1.4 miles).	\$0	\$175,000	\$0	\$75,000	\$0	\$0	\$250,000	\$175,000	\$175,000	\$0
73-738-02	2007	County of Stearns	Sauk River Crossing	Conduct scoping and prepare Environmental Assessment for a proposed new Sauk River crossing somewhere between 10th Avenue and 28th Avenue in the cities of Waite Park and St. Cloud (2.1 miles).	\$0	\$210,000	\$0	\$90,000	\$0	\$0	\$300,000	\$210,000	\$210,000	\$0